

Activity ID	Activity Name	Original Duration	Start	Finish	2025										2026			
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
BP #SF25-003 - Southfield Drive Pad Replacement																		
BID & AWARD																		
A3930	BID & AWARD SUMMARY	54d	04-Apr-25 A	19-Jun-25	BID & AWARD SUMMARY													
A3470	BM Prepares Bid Documents	15d	04-Apr-25 A	23-Apr-25	BM Prepares Bid Documents													
A3480	Project on the Streets/Bidding Period	15d	24-Apr-25	14-May-25	Project on the Streets/Bidding Period													
A3490	Bids Due	0d		14-May-25	Bids Due													
A3500	Post Bid Interviews	5d	15-May-25	21-May-25	Post Bid Interviews													
A3510	Submit Award Recommendation Letter	15d	22-May-25	12-Jun-25	Submit Award Recommendation Letter													
A3520	Contract Approval/Issue Contracts	5d	13-Jun-25	19-Jun-25	Contract Approval/Issue Contracts													
PERMITS																		
A3940	PERMIT SUMMARY	64d	04-Apr-25 A	03-Jul-25	PERMIT SUMMARY													
A3550	Obtain Mechanical Permit	10d	20-Jun-25	03-Jul-25	Obtain Mechanical Permit													
A3560	Obtain Electrical Permit	10d	20-Jun-25	03-Jul-25	Obtain Electrical Permit													
A4320	Obtain Soil Erosion Permit	5d	20-Jun-25	26-Jun-25	Obtain Soil Erosion Permit													
SUBMITTALS & MATERIAL PROCUREMENT																		
A3950	SUBMITTALS & MATERIAL PROCUREMENT SUMMARY	154d	04-Apr-25	10-Nov-25	SUBMITTALS & MATERIAL PROCUREMENT SUMMARY													
Civil																		
A1770	Prepare/Submit Shop Drawings - Civil/Utilities	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Civil/Utilities													
A1780	AE / Owner Review/Approve Shop Drawings - Civil/Utilities	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Civil/Utilities													
A1790	Fabricate/Deliver Equipment / Material - Civil/Utilities	20d	21-Jul-25	15-Aug-25	Fabricate/Deliver Equipment / Material - Civil/Utilities													
Concrete																		
A2300	Prepare/Submit Shop Drawings - Concrete	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Concrete													
A2310	AE / Owner Review/Approve Shop Drawings - Concrete	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Concrete													
A2320	Fabricate/Delivery Equipment / Material - Concrete	10d	21-Jul-25	01-Aug-25	Fabricate/Delivery Equipment / Material - Concrete													
Masonry																		
A2340	Prepare/Submit Shop Drawings - Masonry	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Masonry													
A2350	AE / Owner Review/Approve Shop Drawings - Masonry	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Masonry													
A2360	Fabricate/Delivery Equipment / Material - Masonry	30d	21-Jul-25	29-Aug-25	Fabricate/Delivery Equipment / Material - Masonry													
Windows																		
A2380	Prepare/Submit Shop Drawings - Windows	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Windows													
A2390	AE / Owner Review/Approve Shop Drawings - Windows	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Windows													
A2400	Fabricate/Delivery Equipment / Material - Windows	60d	21-Jul-25	13-Oct-25	Fabricate/Delivery Equipment / Material - Windows													
Observation Tower																		
A4720	Prepare/Submit Shop Drawings - Observation Tower	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Observation Tower													
A4710	AE / Owner Review/Approve Shop Drawings - Observation Tower	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Observation Tower													
A4700	Fabricate/Delivery Equipment / Material - Observation Tower	80d	21-Jul-25	10-Nov-25	Fabricate/Delivery Equipment / Material - Observation Tower													
Siding / Enclosure																		
A1890	Prepare/Submit Shop Drawings - Metal Panels	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Metal Panels													
A1900	AE / Owner Review/Approve Shop Drawings - Metal Panels	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Metal Panels													
A1910	Fabricate/Deliver Equipment / Material - Metal Panels	60d	21-Jul-25	13-Oct-25	Fabricate/Deliver Equipment / Material - Metal Panels													
Roofing																		
A2420	Prepare/Submit Shop Drawings - Roofing	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Roofing													
A2430	AE / Owner Review/Approve Shop Drawings - Roofing	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Roofing													
A2440	Fabricate/Delivery Equipment / Material - Roofing	45d	21-Jul-25	22-Sep-25	Fabricate/Delivery Equipment / Material - Roofing													
Overhead Doors																		
A4690	Prepare/Submit Shop Drawings - Overhead Doors	10d	04-Apr-25	17-Apr-25	Prepare/Submit Shop Drawings - Overhead Doors													
A4680	AE / Owner Review/Approve Shop Drawings - Overhead Doors	10d	18-Apr-25	01-May-25	AE / Owner Review/Approve Shop Drawings - Overhead Doors													
A4670	Fabricate/Delivery Equipment / Material - Overhead Doors	20d	02-May-25	30-May-25	Fabricate/Delivery Equipment / Material - Overhead Doors													
Door Frames, Doors, & Hardware																		
A2460	Prepare/Submit Shop Drawings - Door Frames, Doors, & Hardware	10d	20-Jun-25	03-Jul-25	Prepare/Submit Shop Drawings - Door Frames, Doors, & Hardware													
A2470	AE / Owner Review/Approve Shop Drawings - Door Frames, Doors, & Hardware	10d	07-Jul-25	18-Jul-25	AE / Owner Review/Approve Shop Drawings - Door Frames, Doors, & Hardware													

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026			
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
A2490	Fabricate/Delivery Equipment / Material - Door Frames	40d	21-Jul-25	15-Sep-25																
A2480	Fabricate/Delivery Equipment / Material - Doors	40d	21-Jul-25	15-Sep-25																
A3450	Fabricate/Delivery Equipment / Material - Door Hardware	40d	21-Jul-25	15-Sep-25																
CFMF Roof Trusses																				
A4660	Prepare/Submit Shop Drawings - CFMF Roof Trusses	10d	20-Jun-25	03-Jul-25																
A4650	AE / Owner Review/Approve Shop Drawings - CFMF Roof Trusses	10d	07-Jul-25	18-Jul-25																
A4640	Fabricate/Deliver Equipment / Material - CFMF Roof Trusses	25d	21-Jul-25	22-Aug-25																
Ceilings																				
A3580	Prepare/Submit Shop Drawings - Ceilings	10d	20-Jun-25	03-Jul-25																
A3590	AE / Owner Review/Approve Shop Drawings - Ceilings	10d	07-Jul-25	18-Jul-25																
A3600	Fabricate/Deliver Equipment / Material - Ceilings	25d	21-Jul-25	22-Aug-25																
Paint																				
A2540	Prepare/Submit Shop Drawings - Paint	10d	20-Jun-25	03-Jul-25																
A2550	AE / Owner Review/Approve Shop Drawings - Paint	10d	07-Jul-25	18-Jul-25																
A2560	Fabricate/Delivery Equipment / Material - Paint	15d	21-Jul-25	08-Aug-25																
Flooring																				
A2580	Prepare/Submit Shop Drawings - Flooring	10d	20-Jun-25	03-Jul-25																
A2590	AE / Owner Review/Approve Shop Drawings - Flooring	10d	07-Jul-25	18-Jul-25																
A2600	Fabricate/Delivery Equipment / Material - Flooring	25d	21-Jul-25	22-Aug-25																
Mechanical																				
A1970	Prepare/Submit Shop Drawings - Mechanical	10d	20-Jun-25	03-Jul-25																
A1980	AE / Owner Review/Approve Shop Drawings - Mechanical	10d	07-Jul-25	18-Jul-25																
A2000	Fabricate/Delivery Long Lead Equipment / Material - Mechanical	60d	21-Jul-25	13-Oct-25																
A1990	Fabricate/Deliver Equipment / Material - Mechanical	25d	21-Jul-25	22-Aug-25																
Electrical																				
A2010	Prepare/Submit Shop Drawings - Electrical	10d	20-Jun-25	03-Jul-25																
A2020	AE / Owner Review/Approve Shop Drawings - Electrical	10d	07-Jul-25	18-Jul-25																
A2040	Fabricate/Delivery Long Lead Equipment / Material - Electrical (Panels/Xfmr)	60d	21-Jul-25	13-Oct-25																
A2030	Fabricate/Deliver Equipment / Material - Electrical	25d	21-Jul-25	22-Aug-25																
A3900	Fabricate/Delivery Long Lead Equipment / Material - Electrical (Lights)	30d	21-Jul-25	29-Aug-25																
Fire Alarm/Low Voltage																				
A3250	Prepare/Submit Shop Drawings - Fire Alarm/Low Voltage	10d	20-Jun-25	03-Jul-25																
A3260	AE / Owner Review/Approve Shop Drawings - Fire Alarm/Low Voltage	10d	07-Jul-25	18-Jul-25																
A3280	Fabricate/Deliver Equipment / Material - Fire Alarm/Low Voltage	25d	21-Jul-25	22-Aug-25																
Paving																				
A3330	Prepare/Submit Shop Drawings - Paving	10d	20-Jun-25	03-Jul-25																
A3340	AE / Owner Review/Approve Shop Drawings - Paving	10d	07-Jul-25	18-Jul-25																
A3360	Fabricate/Deliver Equipment / Material - Paving	25d	21-Jul-25	22-Aug-25																
Site Improvements																				
A3370	Prepare/Submit Shop Drawings - Site Improvements	10d	20-Jun-25	03-Jul-25																
A3380	AE / Owner Review/Approve Shop Drawings - Site Improvements	10d	07-Jul-25	18-Jul-25																
A3400	Fabricate/Deliver Equipment / Material - Site Improvements	25d	21-Jul-25	22-Aug-25																
Landscaping																				
A3410	Prepare/Submit Shop Drawings - Landscaping	10d	20-Jun-25	03-Jul-25																
A3420	AE / Owner Review/Approve Shop Drawings - Landscaping	10d	07-Jul-25	18-Jul-25																
A3440	Fabricate/Deliver Equipment / Material - Landscaping	25d	21-Jul-25	22-Aug-25																
CONSTRUCTION																				
A3960	CONSTRUCTION SUMMARY	132d	20-Jun-25	30-Dec-25																
Mobilize																				
A3970	MOBILIZATION SUMMARY	5d	20-Jun-25	26-Jun-25																
A1690	Mobilize	5d	20-Jun-25	26-Jun-25																
Site Work & Demolition																				

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026			
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr			
A3980	EARLY SITE & DEMOLITION SUMMARY	108d	20-Jun-25	20-Nov-25	EARLY SITE & DEMOLITION SUMMARY															
A1700	Install Temp Protections/Put Up Construction Fence/Signage	5d	20-Jun-25	26-Jun-25	Install Temp Protections/Put Up Construction Fence/Signage															
A1710	Demolition Existing Concrete/Landscaping	10d	27-Jun-25	11-Jul-25	Demolition Existing Concrete/Landscaping															
A1720	Establish Construction Fence on 9 Mile Road	3d	27-Jun-25	01-Jul-25	Establish Construction Fence on 9 Mile Road															
A1730	Erosion Control/Silt Fencing/Utility Fabric	5d	27-Jun-25	03-Jul-25	Erosion Control/Silt Fencing/Utility Fabric															
A1740	Scan/Locate Existing Utilities	3d	07-Jul-25	09-Jul-25	Scan/Locate Existing Utilities															
A1750	Clear/Grub Site	10d	10-Jul-25	23-Jul-25	Clear/Grub Site															
A1760	Demolition Underground Utilities	5d	10-Jul-25	16-Jul-25	Demolition Underground Utilities															
A1800	Mass Grading	10d	17-Jul-25	30-Jul-25	Mass Grading															
A1810	Establish Retention Ponds	15d	17-Jul-25	06-Aug-25	Establish Retention Ponds															
A1830	Install Underground Electrical	15d	31-Jul-25	20-Aug-25	Install Underground Electrical															
A1820	Install Underground Storm	10d	18-Aug-25	29-Aug-25	Install Underground Storm															
A1840	Proof Roll	5d	21-Aug-25	27-Aug-25	Proof Roll															
A1850	Parking Lot Geofabric & Stone	10d	28-Aug-25	11-Sep-25	Parking Lot Geofabric & Stone															
A1860	Install Base Course Stone	5d	28-Aug-25	04-Sep-25	Install Base Course Stone															
A1870	Install Base Layer Pavement	5d	05-Sep-25	11-Sep-25	Install Base Layer Pavement															
A1880	Install Wearing Course Pavement	5d	12-Sep-25	18-Sep-25	Install Wearing Course Pavement															
A1920	Install Light Poles	10d	12-Sep-25	25-Sep-25	Install Light Poles															
A2110	Install New Perimeter Fence	30d	19-Sep-25	30-Oct-25	Install New Perimeter Fence															
A2130	Landscaping & Seeding	15d	31-Oct-25	20-Nov-25	Landscaping & Seeding															
A2140	Install New Entry Gate	5d	31-Oct-25	06-Nov-25	Install New Entry Gate															
Maintenance Garage Building																				
Substructure																				
A4260	SUBSTRUCTURE SUMMARY	37d	24-Jul-25	15-Sep-25	SUBSTRUCTURE SUMMARY															
A4110	Excavate/Establish Building Pad	5d	24-Jul-25	30-Jul-25	Excavate/Establish Building Pad															
A4120	Form/Pour Foundations	8d	04-Aug-25	13-Aug-25	Form/Pour Foundations															
A4140	Waterproof	5d	14-Aug-25	20-Aug-25	Waterproof															
A4150	Backfill Foundations	5d	21-Aug-25	27-Aug-25	Backfill Foundations															
A4100	Underground MEP	13d	25-Aug-25	11-Sep-25	Underground MEP															
A4130	Underground MEP Inspections	2d	12-Sep-25	15-Sep-25	Underground MEP Inspections															
Structure																				
A4270	STRUCTURE SUMMARY	41d	16-Sep-25	11-Nov-25	STRUCTURE SUMMARY															
A4240	Install Masonry - Block & Brick	30d	16-Sep-25	27-Oct-25	Install Masonry - Block & Brick															
A4170	Set CFMF Roof Trusses	2d	28-Oct-25	29-Oct-25	Set CFMF Roof Trusses															
A4160	Pour Slab on Grade	4d	06-Nov-25	11-Nov-25	Pour Slab on Grade															
Enclosure																				
A4280	ENCLOSURE SUMMARY	12d	28-Oct-25	12-Nov-25	ENCLOSURE SUMMARY															
A4360	Install Overhead Doors	5d	28-Oct-25	03-Nov-25	Install Overhead Doors															
A4210	Install Sheathing	5d	30-Oct-25	05-Nov-25	Install Sheathing															
A4220	Install Glazing	3d	06-Nov-25	10-Nov-25	Install Glazing															
A4230	Install Roof	5d	06-Nov-25	12-Nov-25	Install Roof															
A4250	Install Metal Panels	5d	06-Nov-25	12-Nov-25	Install Metal Panels															
Interior Fitout																				
A3990	INTERIOR FITOUT SUMMARY	42d	28-Oct-25	30-Dec-25	INTERIOR FITOUT SUMMARY															
A3730	Install Door Frames - Interior Fitout	4d	28-Oct-25	31-Oct-25	Install Door Frames - Interior Fitout															
A3650	OH MEP - Interior Fitout	8d	13-Nov-25	24-Nov-25	OH MEP - Interior Fitout															
A3670	In Wall MEP - Interior Fitout	8d	13-Nov-25	24-Nov-25	In Wall MEP - Interior Fitout															
A3690	In Wall MEP Inspection - Interior Fitout	2d	25-Nov-25	26-Nov-25	In Wall MEP Inspection - Interior Fitout															
A3720	Prime/First Coat Paint - Interior Fitout	2d	01-Dec-25	02-Dec-25	Prime/First Coat Paint - Interior Fitout															
A4440	Install Bathroom Accessories - Interior Fitout	2d	01-Dec-25	02-Dec-25	Install Bathroom Accessories - Interior Fitout															
A3710	Install Ceiling Grid - Interior Fitout	2d	03-Dec-25	04-Dec-25	Install Ceiling Grid - Interior Fitout															
A3760	Final Coat Paint - Interior Fitout	3d	03-Dec-25	05-Dec-25	Final Coat Paint - Interior Fitout															

Activity ID	Activity Name	Original Duration	Start	Finish	2025												2026			
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
A4430	Install Plumbing Fixtures - Interior Fitout	2d	03-Dec-25	04-Dec-25										■						
A3810	Install Lights - Interior Fitout	2d	05-Dec-25	08-Dec-25										■						
A3680	OH MEP Inspection - Interior Fitout	2d	09-Dec-25	10-Dec-25										■						
A3820	Install Ceiling Tiles - Interior Fitout	2d	11-Dec-25	12-Dec-25										■						
A3750	Install Flooring - Interior Fitout	3d	15-Dec-25	17-Dec-25										■						
A3790	Final MEP Trim - Interior Fitout	2d	15-Dec-25	16-Dec-25										■						
A3770	Install Doors/Hardware - Interior Fitout	2d	18-Dec-25	19-Dec-25										■						
A3800	Construction Clean - Interior Fitout	5d	22-Dec-25	30-Dec-25										■						
MEP Equipment																				
A4300	MEP EQUIPMENT SUMMARY	27d	13-Nov-25	23-Dec-25										■						
A4080	Install Mechanical Equipment	10d	13-Nov-25	26-Nov-25										■						
A4090	Install Electrical Equipment	10d	13-Nov-25	26-Nov-25										■						
A1440	MEP Equipment Hook Up/Start Up	10d	01-Dec-25	12-Dec-25										■						
A1460	Install Service Bay Equipment	5d	17-Dec-25	23-Dec-25										■						
Exterior & Final Sitework																				
A4290	EXTERIOR & FINAL SITEWORK SUMMARY	9d	13-Nov-25	25-Nov-25										■						
A4060	Concrete Apron Around Building - Exterior & Final Sitework	5d	13-Nov-25	19-Nov-25										■						
A4040	Install Observation Tower - Exterior & Final Sitework	4d	20-Nov-25	25-Nov-25										■						
PUNCHLIST																				
A4000	PUNCHLIST SUMMARY	20d	26-Dec-25	26-Jan-26										■						
A3830	AE/Owner/BM Develop Punchlist	5d	26-Dec-25	05-Jan-26										■						
A3860	**Date of Substantial Completion	0d	26-Dec-25											◆						
A3840	Punchlist Completion	10d	06-Jan-26	19-Jan-26										■						
A3850	Final Punchlist Approval	5d	20-Jan-26	26-Jan-26										■						
COMMISSIONING & FINAL INSPECTIONS																				
A4010	COMMISSIONING & FINAL INSPECTIONS SUMMARY	10d	23-Dec-25	12-Jan-26										■						
A1340	*Construction Complete to Start Final Commissioning/Inspections	0d		23-Dec-25										●						
A1350	Commissioning	10d	26-Dec-25	12-Jan-26										■						
A1400	Final Mechanical Inspection	5d	26-Dec-25	05-Jan-26										■						
A1390	Final Electrical Inspection	5d	26-Dec-25	05-Jan-26										■						
A1450	Testing & Balancing	10d	26-Dec-25	12-Jan-26										■						
A1420	Final Building Inspection	5d	06-Jan-26	12-Jan-26										■						
A1430	**Certificate of Occupancy	0d		12-Jan-26*										●						
OWNER MOVE IN & TURNOVER																				
A4020	OWNER MOVE IN & TURNOVER SUMMARY	20d	26-Dec-25	26-Jan-26										■						
A3880	Owner's Training	10d	26-Dec-25	12-Jan-26										■						
A3870	Owner Move In	10d	13-Jan-26	26-Jan-26										■						
CLOSE-OUT																				
A4030	CLOSE-OUT SUMMARY	25d	17-Dec-25	26-Jan-26										■						
A1370	Collect As-Builts/Close-Out/Final Billings	20d	17-Dec-25	19-Jan-26										■						
A1360	**Project Complete	0d		26-Jan-26										●						

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■

◆

◆

■

■

■</